

Linn Co

Well Information - Rock Wells

W 40214



Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Hiawatha Date 1/26/77City Hiawatha State IowaWell No: 4 Drillers: Rich Pejsah, Wayne La FontaineWell Location: _____ ft. (S) and _____ ft. (E) of the N.W. cornerthe 1/4 of Section 32, Twp. 84 (N), Range 7 (W) Linn CountOtherwise located as "Corner of a new park on land owned by the City that is separate from park site"Work Began: 10/21/76 Work Completed: 1/26/77

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
<u>124'</u>	<u>10"</u>	<u>3/8" Wall</u>	<u>Steel with welded joints from +2' to 122'</u>
<u>*76'</u>	<u>8"</u>	<u>3/8" Wall</u>	<u>Steel with welded joints from 115' to 191'</u>
_____	_____	_____	_____ with _____ joints from _____ to _____
_____	_____	_____	_____ with _____ joints from _____ to _____

Hole Record:

<u>16"</u>	inch from <u>0</u>	to <u>122'</u>
<u>10"</u>	inch from <u>122'</u>	to <u>191'</u>
<u>8"</u>	inch from <u>191'</u>	to <u>250'</u>
_____	inch from _____	to _____
_____	inch from _____	to _____ bottom of hole

Cementing Record: Cement Grout - 310 Sacks from 0' - 122'Well Test Data: Static Level 86'; pumping level 90' after 12 hours pumping at 430 g.p.Length of test 12 hrs. See Well Test Data Sheet Dated 1/23/77Remarks: *8" Casing slotted from 122' to 150' and from 157' to 167'

SEE OTHER SIDE

WELL LOG

[illegible]