

Have samples
for TH 1-88 -70'
and TH 2-88 -72'

30989

Well Information—Drift Wells



Layne-Western Company, Inc.

WATER SUPPLY CONTRACTORS

705 SO. DUFF AVE.

AMES, IOWA 50010

Phone 515 232-3563

Name of Job City of Kalona Date 09/09/88

City or Village Kalona State Iowa

Well No.: 1-88 Drillers: Wade Stockton

Well Location: _____ ft. (____) and _____ ft. (____) of the _____ corner of

Section _____, Twp. _____ (____), Range _____ (____) County.

Otherwise located as South end of tractor pull field by new water plant

Work Began: 09/08/88 Work Completed: 09/08/88 Well Depth: 61.5

All measurements made from existing ground level at time well was drilled.

Casing Record:

Amount	Dia.	Wt. or Thickness	Material
53	12	.375	steel
with welded joints from +2' to -51'			
with joints from _____ to _____			

Screen Record: Type Johnson

Amount	Dia.	Opening	Material
10'	12"	80	s. steel
with welded joints from 51 to 61'			
with joints from _____ to _____			

Type of Seal at Bottom stainless steel plate, welded

Hole Record:

36"	inch from	0	to	8'
30	inch from	8'	to	61.5

Gravel Pack Record:

Amount	Size	Source	From	To
14 ton		Northern Gravel	18	61.5

Cementing Record: _____

Backfill Record: 3' of bentonite seal from 15'-18'

WELL LOG

[illegible]

Well Test Data: Static Level 14.8 ; pumping level 24.7 after _____ hours pumping at 250 g.p.m.

Length of test _____ hrs. See Well Test Data Sheet Dated 09/09/88

REMARKS:

Did step up and step down pump test then constant 250 g.p.m., see test pump data sheet dated 09-09-88