

# Sargent Drilling

INDUSTRIAL ENGINEERING  
COMPLETE MUNICIPAL AND INDUSTRIAL  
WELL AND PUMP SERVICE

73310

PO Box 367  
846 South 13<sup>th</sup> St.  
Geneva, NE 68361-0367

Phone: (402) 759-3902  
Toll Free: (888) 496-3902  
Fax: (402) 759-4960

## Driller's Log

|   |                   |   |  |
|---|-------------------|---|--|
| <b>Customer:</b> Hospers RWS #1 - PL1-8       |                   | <b>Legal:</b>                                       |  |
| <b>Date Construction Started:</b> 7/1/2010    |                   | <b>GPS Reading:</b> 43° 06' 36.5"<br>095° 54' 38.4" |  |
| <b>Well Depth:</b> 24'                        |                   | <b>Bore Hole:</b> 54"                               |  |
| <b>Type of Plain Casing:</b> .500" wall steel |                   | <b>Casing Dia.:</b> 24"                             |  |
| <b>From: 0'</b> <b>To 30'</b>                 |                   |   |  |
| <b>Type of Perf. Casing:</b> Stainless V-wire |                   | <b>Casing Dia.:</b> 24"                             |  |
| <b>Slot size:</b> .120"                       | <b>From:</b> 30'  | <b>To</b> 34'                                       |  |
| <b>Sump From:</b> 34'                         | <b>To:</b> 37' 6" | <b>Type of Bottom:</b> Steel                        |  |
| <b>Gravel From:</b> Red Flint                 |                   | <b>Grade Size:</b> #120                             |  |
| <b>Yards of Gravel:</b> 4 super sacks         |                   | <b>Bags of Chunks:</b> 1 super sack                 |  |
| <b>Bags of Powder:</b>                        |                   | <b>Yards of Concrete:</b> 6 1/2                     |  |
| <b>Stabilizers:</b>                           |                   | <b>Well Development Time:</b>                       |  |
| <b>Test Pump Results:</b>                     |                   | <b>SWL:</b>   |  |
| GPM from                                      |                   |   |  |
| GPM from                                      |                   |   |  |
| GPM from                                      |                   |   |  |
| GPM from                                      |                   |   |  |

