Shawver WELL COMPANY, INC.
WATER WELL DRILLING AND REPAIRING
P.O. BOX 248 DIAL 319-237-5341 FREDERICKSBURG, IOWA 50630

May 13, 1982

Cresco Masonary
132 1st Avenue West
Cresco, Iowa 52136

ATTENTION: Gene

Dear Gene:

Below is the well log for the Cresco Country Club. The pump was installed by Louis F. Whitney, Cedar Rapids.

WELL LOG FOR CRESCO COUNTRY CLUB
Drilled May 13, 1977

0'	to	48'	Sand
48'	to	81'	Limerock
81'	to	85'	Limerock and shale

The well is cased to 57' with 8" inside diameter casing equipped with a drive shoe.

The static water level is 10' from ground level and the well produced 75 gallons per minute on first test pumping. After acidizing with 104 gallons of Muratic Acid, it produced 190 gallons per minute with pumping level of 46' 8". Pumping at a rate of 175 gallons per minute, pumping level was 42' 6".

Pump is 15 horsepower, 100 gallons per minute. The pump was installed by Louis Whitney, Cedar Rapids.

If you need any more information, please feel free to call us.

Sincerely,

SHAWVER WELL COMPANY, INC.

Gary R. Shawver

Gary R. Shawver
Vice President

jmw

RECEIVED
JUN 1 1982
I.N.R.C.