A

ELGIN, CITY OF — Fayette, Pleasant Valley, In town by Canning Factory December, 1955

Elgin, Iowa — WELL #2

LOG OF WELL

0'	to	57'	Sand
57'	to	220'	Limestone

S #2

Cased to 58' with 20" O.D. pipe and cased with 65' of 14" O.D. pipe inside 20" pipe and cement grouted in annular space between 14" and 20" pipe.
Static water level is 30' from ground level and lowered to 52' pumping 513 gpm for 5 hours. With Well #1 pumping 100 gpm (Well #1 is 50' away from Well #2), water level lowered to 56'.
NOTE: Water level checked June 7, 1985, while pumping and the pumping level was 43'. Estimated to be pumping at the rate of 300 gpm. After pump was shut off for 5 minutes, water level recovered to 31'5" from top of pump base.