w43065

SINCE 1934

COPY

Winslow Drilling Co.

Industrial, Municipal, Farm and Home
Cable Tool and Rotary Well Drilling
5 TO 30 INCH

PHONE, DAV. (319) 391-5740
P. O. BOX 222, WALCOTT, IOWA, R.R. 1 52773

April 13, 1988

DRILLER'S LOG

WATER WELL FOR CITY OF WEBSTER

0	- 3	TOP SOIL
3	- 60	CLAY
60	- 65	COARSE YELLOW SAND
65	- 80	YELLOW CLAY
80	- 90	GREY CLAY
90	- 105	MEDIUM FINE SAND
105	- 118	GREY CLAY
118	- 150	COARSE SAND
150	- 171	COARSE SAND & GRAVEL
171	- 173	SHALE & LIME

171' TOTAL DEPTH
156' OF 6" T&C, WITH 15' OF 50 SLOT SCREEN
GRAVEL PACKED WITH 37 BAGS OF NO. 1 WELL PACK
80' STATIC WATER LEVEL
TOP 34' CEMENTED WITH 16 BAGS OF CEMENT
MOTOR SERIAL # NSC 8719-033
PUMP SERIAL # 78504W-316*8437

RECEIVED
FEB 07 2014
DNR-FOS

WELL TEST

125' AIR LINE, 80' STATIC WATER LEVEL, 91' ON AIR GAUGE BEFORE PUMPING.

TIME	AIR GAUGE	G.P.M.
2:50	91	300
2:55	91	300
3:00	91	300
3:05	91	300
3:20	90	300
3:35	90	300
3:50	90	300
4:05	90	300
4:25	89	300
4:40	89	300
4:55	89	300
5:10	89	300
5:25	89	300
6:05	89	300
6:35	89	300
RECOVERY		
6:40	90	
6:45	91	

Received 02/07/2014