LATTA WELL & PUMP
OLD HIGHWAY #6 EAST
R. #2 - BOX 21
WILTON, IOWA 52778
(319) 732-3721

LAKE RIDGE, Inc
Johnson Co., Iowa
2527 S Riverside Dr
Iowa City, IA 52240

Sec 21, T79N, R6W
West Lucas Township

NORTH WELL LOG

0'- 5'	gray clay
5'-10'	gray clay
10'-15'	gray clay
15'-20'	gray clay
20'-25'	sand--medium to coarse
25'-30'	sand--medium to coarse
30'-35'	sand--medium to coarse
35'-40'	sand--medium to coarse
40'-45'	sand--medium to coarse
45'-50'	sand--medium to coarse
50'-55'	sand--medium to coarse
55'-58'	sand--medium to coarse
58'-62'	gray clay

NORTH WELL RECORD

57'-8" steel well
casing set 41'
10'-.020 slot stainless steel screen telescope size
static water level 11'
test pumped 275gpm
set pump 30'
top of packer 43'

☑ APPROVED ☐ NOT APPROVED
☐ AS CORRECTED
☐ RESUBMIT

Checking is only for conformance with the design concept of the project and compliance with the information given in the Contract Documents. Contractor is responsible for dimensions to be confirmed and correlated at the job site, for information that pertains solely to the fabricator processes or to techniques of construction; and for coordination of the work of all trades.

BY Ed Brentson

DATE Sept 24 '96

MMS CONSULTANTS, INC.
IOWA CITY, IOWA

Pg 187