NO. 5

Layne-Western Company, Inc.

PROFESSIONAL SERVICES FOR WATER SYSTEMS

705 SO. DUFF AVE. AMES, IOWA 50010
Phone 515/232-3563

Job City of Ulysses
Location West Wellfield
Dia. of Well
Depth of Well
Length of Airline 80'
Non-Pumping Level 15'
Orifice Size 6 X 5

Well no.

Pump Used:

Date Tested 12-8-94
Tested By G. Hughes / C. Northrup
Driver 100 H.P.
Column and Shaft 6"
Bowls
Manufacturer Grundfos
Serial No.

Time	Pizometer Reading (in.)	G. P. M.	Air Gauge Reading (ft.)	Pumping Level	Drawdown	Disch Pressure Lbs.	Disch Pressure Feet	Total Pumping Head	Remarks
11:50			65'						Running well #3/480GI
12:00	52.5	902	54'	26'	11'				Sc. 82
12:10	"	"	53'	27'	12'				
12:20	"	"	"	"	"				
12:30	"	"	"	"	"				
12:40	"	"	"	"	"				
12:50	"	"	"	"	"				
1:00	"	"	"	"	"				
1:15	"	"	"	"	"				
1:30	"	"	"	"	"				
1:45	"	"	"	"	"				
2:00	"	"	"	"	"				Shut well #3 off
2:30	52.5	902	55'	25'	10'				Sc. 90.2
3:00	"	"	"	"	"				
3:30	"	"	"	"	"				
4:00	"	"	"	"	"				
4:30	"	"	"	"	"				
5:00	"	"	"	"	"				
5:30	"	"	"	"	"				
6:00	52.5	902	55'	25'	10'				
	Recovery								
6:01			64						
6:02			64						
6:03			65						
6:04									
6:05									