Shawver Well Company, Inc.
2700 Stanley Avenue
Fredericksburg, IA 50630

94654
(563) 237-5341
(800) 568-4449

Location of Well

Fairbank PWS		County	**Buchanan**
1023 Central Avenue		Township	**Fairbank**
Fairbank, IA 50629		Section	**04**
Latitude	**42.637887**	Quarters	**NWSWNE**
Longitude	**-92.031488**	T&R	
		Elevation	

Customer Information

The Overland Group (Dollar General)
Hamby, Rod
1598 Imperial Ctr, Ste 2001
West Plains, MO 65775-1855

Job Information

Job Use	**Business**		
PWTS #	**PWSID# 1025203**	Start Date	**08/11/2020**
Permit #		End Date	**08/17/2020**

Well Details

Actual Size	**5 9/16" Steel**	Pump Inst	**--**
Depth	**220'**	Liner	**-- ft**
SWL	**39'**	Screen	**--**
RPS	**150' @ 15 GPM**		
Air Lift	**220' @ 20 GPM; 150' @ 15 GPM**	Acidize	**-- gal**
		Made Water	**158'; 183'**
Driller	**Gary Martin**		
Driller Cert #	**3845**		

State Remarks

Formation Log

From-To	Color	Formation
0 - 4	Brown	Clay
4 - 7		Sand
7 - 12	Brown	Clay
12 - 28	Blue	Clay
28 - 29	Tan	Shale
29 - 56	Tan	Creviced Limestone
56 - 96	Gray	Limestone
96 - 120	Tan	Limestone
120 - 130	Gray - Tan	Limestone
130 - 175	Tan - White	Limestone
175 - 192	Tan - Green	Limestone
192 - 212	Gray - Tan	Limestone
212 - 216	Brown - Green	Shale Rock
216 - 220	Red	Shale

Bore Hole

From-To	Bit Size
0 - 20	17 1/2"
20 - 37	14 3/4"
37 - 144	12 1/4"
144 - 220	5"

Casing or Loops

From-To	Casing
+2 - 144	5 9/16" OD x .258 Steel

Screen Details		Liner Details	
Screen Size		Liner Size	
Slot Size		Set From	
Set From		Perforated From	
Riser Pipe			
Tail Pipe			

Grout Consumed

Amount	Unit	Type
4	Sk	EZ Seal
130	Sk	Neat Cement