Pine Lake Christian Center
Box 535
Eldora, Ia 50627

New well

Started 4-8-91
Finished 4-16-91

Well #5

Hardin County, Eldora Twp., Sec #4 (Pine Lake Area)

Total Depth 131' Size 7" Static Wtr Lvl 50'
Draw Down 39' Pump 30gpm at 89' Possible 40GPM at 121'

77' of 7" casing installed
30 bags of Benseal used for grout

0	-	2'	Top Soil	8" hole
2	-	14'	Yellow Clay	"
14	-	73'	Sand Stone	"
73	-	131'	Limestone	