Shawver Well Company, Inc.
2700 Stanley Avenue
Fredericksburg, IA 50630

65752

(563) 237-5341
(800) 568-4449

Location of Well

2900 250th Street
Fredericksburg, IA 50630
T94N R11W

County **Chickasaw**
Township **Fredericksburg**
Section **05**
Quarters **NWNWNWNW**

Customer Information

Terry Elliott
2900 250th Street
Fredericksburg, IA 50630

Contact Date **8/1/2008**
Confirmation Date **8/19/2008**

Contact Information

Home Ph: **563-237-5825**
Work Ph:
Cell Ph:
Fax:

Best time to call:
Email:
Customer since: **8/1/2008**
Referred By:

Job Information

Area **F8**
T94N R11W
Latitude **42.99156**
Longitude **92.18034**
PWTS # **29143**
Permit Number **2138064**

Confirmation **8/19/2008**
Start Date **9/18/2008**
End Date **9/19/2008**
Warranty Date
Warranty

Well Site Information

Actual Size **7"**
Depth **154'**
Elevation
SWL **25'**
RPS **65' @ 20 GPM**
Max GPM **80+**
Air Lift **65' @ 20 GPM & 154' @ 80 GPM**
Exploratory -- To Ft --
Mock Rock Acidize --
Well Use
Rig **30K - 2000 DV**
Driller **Gary Martin**; Cert #: **3845**
Driller 2 **Mark Manson**
Description:

Pump Inst --
Sulfide --
Liner ✓ 18ft
Screen--
Made Water **147' & 152'**
Screen Size
Slot Size
Riser Pipe
Set From **135' to 154'**
Perforated From **147' to 150'**
Tail Pipe

Remarks:
18' 10" of 5 1/2" Steel liner set 135' to 154', perforated 147' to 150'

Well Formation Log

From-To	Color	Formation
0 - 10	Brown	Swampy clay
10 - 60	Blue	Clay
60 - 64		Sand, Medium
64 - 126	Blue	Clay
126 - 134		Sand, Medium
134 - 142	Blue	Clay
142 - 143		Shale & Limerock
143 - 146	Brown	Limerock
146 - 154		Broken-Limerock

Bore Log

From-To	Bit Size - Number	
0 - 20	12 1/4" Tri-Cone Roller - Gary Martin	DJ4715
20 - 143	9 7/8" Gary Martin-Roller Cone-Bi Cone	Y09093
143 - 154	6 1/4"	310302

Well Casing Log

	From-To	Casing
+	3 - 0	7" x .272" Steel
	0 - 143	7" x .272" Steel
	135 - 154	5" x T&C

Screen Size
Slot Size
Riser Pipe
Set From **135` to 154`**
Tail Pipe

Well Grout Used

Amount	Type
3 sacks	Holeplug
4 sacks	Quick Jel
14 sacks	EZ Seal