Shawver Well Company, Inc.
2700 Stanley Avenue
Fredericksburg, IA 50630

73623

(563) 237-5341
(800) 568-4449

Location of Well

1096 Chimney Rock Road
Waterville, IA 52170
T97N R4W

County **Allamakee**
Township **Paint Creek**
Section **07**
Quarters **SWSWSWNESE**

Customer Information

Kathy Bartlein
Martin Weber
3118 Elizabeth Street
Marengo, IL 60152

Contact Date
Confirmation Date

Contact Information

Home Ph:
Work Ph:
Cell Ph:
Fax:

Best time to call:
Email:
Customer since:
Referred By:

Job Information

T97N R4W
Latitude **43.22735**
Longitude **91.35394**
PWTS # **2153191**
Permit Number **34044**

Confirmation
Start Date **4/12/2011**
End Date **4/14/2011**

Warranty Date
Warranty

Well Site Information

Actual Size **5"**
Depth **350'**
Elevation **1070**
SWL **164'**
240'
RPS **@ 10 GPM**
Max GPM **20**

Air Lift **240' @ 10 GPM & 280' @ 20 GPM**

Exploratory -- To Ft
--

Mock Rock Acidize
--

Well Use

Pump Inst --
Sulfide --

Liner--ft
Screen--

Made Water **284', 293', 341'**
Screen Size

Slot Size

Riser Pipe

Set From
Perforated From

Tail Pipe

Driller **Dave Halweg**; Cert #: **2814**
Driller 2

Remarks:

Well Formation Log

From-To	Color	Formation
0 - 6	Brown	Clay
6 - 9	Brown	Clay & Limestone
9 - 14	Brown	Limestone
14 - 38	Brown - Gray	Limestone
38 - 52	Brown	Clay & Limestone
52 - 98	Brown	Sandstone
98 - 108	White	Sandstone - Limerock
108 - 137	Brown	Limestone
137 - 194	Brown - Gray	Limestone
194 - 235	Brown	Limestone
235 - 350	Brown	Limestone

Bore Log

From-To	Bit Size - Number
0 - 19	12 1/4"
19 - 235	8 3/4"
235 - 350	5"

Well Casing Log

From-To	Casing
0 - 235	5" x .258 Steel
2 - 0	5" x .258 Steel

Screen Size
Slot Size
Riser Pipe

Set From
Tail Pipe

Well Grout Used

Amount	Type
8 sacks	Holeplug
6 sacks	EZ Seal
102 sacks	Neat Cement
6 sacks	High Early

RECEIVED
JUN 15 2011
By