74991

Shawver Well Company, Inc.
2700 Stanley Avenue
Fredericksburg, IA 50630

(563) 237-5341
(800) 568-4449

Location of Well

1304 Miners Creek Road
Guttenburg, IA 52052

T92-93N R2-3W

County **Clayton**
Township **Jefferson**
Section **City Limits**
Quarters

Customer Information

Dennis Schlueter
MINERS CREEK HIDEAWAY
34749 Jolly Ridge Rd
Guttenberg, IA 52052

Job Information

Area **WK**
T92-93N R2-3W
Latitude
Longitude
PWTS #
Permit Number **2010-0219W**

Confirmation **5/5/2010**
Start Date **6/25/2010**
End Date **6/30/2010**
Warranty Date
Warranty

Well Site Information

Actual Size **7"**
Depth **304'**
Elevation
SWL **52'**
RPS **115' @ 60 GPM**
Max GPM **150+**
Air Lift **115' @ 60 GPM & 304' @ 150+ GPM**
Exploratory -- To Ft
Mock Rock -- Acidize --
Well Use

Pump Inst - Liner--ft
Sulfide - Screen--
Made Water **130' - 10 GPM, 150' @ 10 GPM, 175', 255', 260', 300**
Screen Size
Slot Size
Riser Pipe
Set From
Perforated From
Tail Pipe

Driller **Gary Martin**; Cert #: **3845**

Remarks:
Miners Creek Hideaway, Guttenberg, IA

Well Formation Log

From-To	Color	Formation
0 - 12	Brown	Clay
12 - 30		Broken - Limerock
30 - 35	Blue	Shale
35 - 75		Broken - Limerock - Gravel
75 - 210	Brown	Limerock
210 - 214		Limerock - Porous
214 - 216	Brown	Limerock
216 - 220	Lt. Brown	Sandstone
220 - 304	Brown	Limerock

Bore Log

From-To	Bit Size - Number
0 - 32	12 1/4"
12 - 77	6 1/4"
32 - 124	9 7/8"
124 - 304	6 1/4"

Well Casing Log

From-To	Casing
0 - 124	7" x .317" Steel
2 - 0	7" x .317" Steel

Screen Size
Slot Size — Set From
Riser Pipe — Tail Pipe

Well Grout Used

Amount	Type
14 sacks	EZ Seal
95 sacks	Neat Cement

Received 8/24/12