76061

Shawver Well Company, Inc.
2700 Stanley Avenue
Fredericksburg, IA 50630

(563) 237-5341
(800) 568-4449

Location of Well

Lake Hendricks
9850 Addison Avenue
Riceville, IA 50466

County **Howard**
Township **Jamestown**
Section **19**
Quarters **NWNWSW**

Customer Information

Harold Chapman
HOWARD COUNTY CONSERVATION
11562 Valley Avenue
Cresco, IA 52136

Job Information

Area **FB**
Confirmation
Start Date **3/6/2013**
End Date **3/11/2013**
Latitude
Longitude
PWTS #
Permit Number
Warranty Date
Warranty

Well Site Information

Actual Size **7"**
Depth **251'**
Elevation
SWL **45'**
RPS **120' @ 100 GPM**
Max GPM **200+ GPM**
Air Lift **251' @ 200+ GPM; 120' @ 100 GPM**
Exploratory -- To Ft --
Mock Rock Acidize --
Well Use
Driller **Craig Erickson**; Cert #: **7918**

Pump Inst --
Sulfide --
Liner--ft
Screen--
Made Water **227' - 249'**
Screen Size
Slot Size
Riser Pipe
Set From
Perforated From
Tail Pipe

Remarks:

Well Formation Log

From-To	Color	Formation
0 - 12	Brown	Sand - Clay
12 - 49	Blue	Clay
49 - 53	Blue	Sandy - Clay
53 - 218	Blue	Clay
218 - 225	White - Tan	Clay
225 - 249	Buff - Tan	Limestone
249 - 251	Tan - Blue	Limestone & Shale

Bore Log

From-To	Bit Size - Number
0 - 6	12 1/4"
6 - 227	9 7/8"
227 - 251	6 1/4"

Well Casing Log

From-To	Casing
0 - 227	7" x .317" Steel
2 - 0	7" x .317" Steel

Screen Size
Slot Size
Riser Pipe
Set From
Tail Pipe

Well Grout Used

Amount	Type
85 sacks	Neat Cement
7 sacks	Holeplug

Received 06/04/2013