Sargent Drilling

INDUSTRIAL ENGINEERING
COMPLETE MUNICIPAL AND INDUSTRIAL
WELL AND PUMP SERVICE

PO Box 367
846 South 13th St.
Geneva, NE 68361-0367

Phone: (402) 759-3902
Toll Free: (888) 496-3902
Fax: (402) 759-4960

Storm Lake Well #18

Driller's Log

Customer:	City of Storm Lake, IA	**Legal:**	
Date Construction Started:	06/28/2007	**GPS Reading:**	42° 38' 49.4" 095° 14' 25.1"
Well Depth:	96'	**Bore Hole:**	36"
Type of Plain Casing:	SDR17 Certa-Lok	**Casing Dia.:**	16"
From: 0'	**To** 61'		
Type of Perf. Casing:	Stainless 3/8" wall	**Casing Dia.:**	16"
Slot size:	.060"	**From:** 61'	**To** 96'
Sump From:		**Type of Bottom:**	Stainless
Gravel From:		**Grade Size:**	#2
Yards of Gravel:	5 Super sacks	**Bags of Chunks:**	1 Super sack
Bags of Powder:	96	**Yards of Concrete:**	10
Stabilizers:	5	**Well Development Time:**	
Test Pump Results:		**SWL:**	
GPM from			
GPM from			
GPM from			
GPM from			

